

Building Compliance  
Design & Testing

Version 1.0  
February 2024

ON-SITE

# Veritherm Checklist



ATSPACE

DELIVERING BEYOND COMPLIANCE

# Veritherm Checklist

## Your real-time energy performance



Please carefully review this checklist to prepare for your visit. Additional visits will incur charges at the full price. This checklist is information only and doesn't require you to submit any details to us.





## Veritherm Checklist

Your real-time energy performance

### 1. Pre-heated

Set your thermostat to 20°C four hours before our arrival to ensure the right temperature difference for the test.

### 2. Electric supply

Ensure access to at least one 240v electrical supply per room for our testing equipment. Multiple heaters on one circuit may trip breakers.

### 3. Vacant building

The building must be vacant overnight during the test, which runs in darkness.

### 4. Power down

Switch off all electrical equipment in the property; notify us in advance if certain items cannot be turned off.

### 5. Neighbouring property


For flats or attached properties, provide access to neighbouring rooms for position sensors. Note that any inability to access will be documented in the report.

#### More from us

Discover other building compliance services at [atspaceltd.co.uk](https://atspaceltd.co.uk) or for more handy checklists visit [checklists.atspaceltd.co.uk](https://checklists.atspaceltd.co.uk)

#### Any queries?

For any questions regarding your Veritherm test, please contact a member of our team by calling [0345 6465 454](tel:03456465454) or emailing [sales@atspaceltd.com](mailto:sales@atspaceltd.com).



All your compliance  
under one roof.  
No sub-contractors.  
Just our friendly team.

**ATSPACE**  
DELIVERING BEYOND COMPLIANCE

**ATSPACE LTD**  
**0345 6465 454**  
**sales@atspaceltd.com**  
**atspaceltd.co.uk**

Unit 3 & 4,  
The Cokenach Estate  
Barkway, Royston  
Hertfordshire SG8 8DL